

# Grant All-Detail Report Watershed Based Funding Metro 2019

### **Grant Title -** 2019 - Watershed Based Funding Metro (South Washington WD) **Grant ID** - P19-3279 **Organization -** South Washington WD

Original Awarded Amount	\$78,760.00	Grant Execution Date	10/10/2018
Required Match Amount	\$7,876.00	Original Grant End Date	12/31/2021
Required Match %	10%	Grant Day To Day Contact	Matt Moore
Current Awarded Amount	\$78,760.00	Current End Date	12/31/2021

#### **Budget Summary**

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$78,760.00	\$0.00	\$78,760.00
Total Match Amount	\$74,190.00	\$0.00	\$74,190.00
Total Other Funds	\$20,000.00	\$0.00	\$20,000.00
Total	\$172,950.00	\$0.00	\$172,950.00

\*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

#### **Budget Details**

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matchi ng Fund
Construction - Newport Underground BMP	Urban Stormwater Management Practices	Current State Grant	2019 - Watershed Based Funding Metro (South Washington WD)	\$78,760.00			Ν

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matchi ng Fund
Construction - Newport Underground BMP	Urban Stormwater Management Practices	Local Fund	SWWD Stormwater Utility Fees	\$74,190.00			Y
Project Management - Newport Underground BMP	Administration /Coordination	Local Fund	SWWD levy funds	\$5,000.00			N
Technical Assistance - Newport Underground BMP	Technical/Engi neering Assistance	Local Fund	SWWD Stormwater Utility Fees	\$15,000.00			Ν

#### **Activity Details Summary**

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
362 - Diversion	1	1	1 COUNT	COUNT

# **Proposed Activity Indicators**

Activity Name Indicator Name	Value & Units	Waterbody	<b>Calculation Tool</b>	Comments
------------------------------	---------------	-----------	-------------------------	----------

## **Final Indicators Summary**

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	3.65	TONS/YR
PHOSPHORUS (EST. REDUCTION)	13.50	LBS/YR

## **Grant Activity**

Grant Activity - Construction - Newport Underground BMP				
Description	Construct underground BMP within existing ROW in the City of Newport to treat direct stormwater discharge to the Mississippi River			
Category	URBAN STORMWATER MANAGEMENT PRACT	URBAN STORMWATER MANAGEMENT PRACTICES		
Start Date	1-Jun-19	End Date	30-Nov-19	
Has Rates and Hours?	No			
Actual Results	Not yet started.			

	Activity Action - Newport underground BMP						
	Practice		362 - Diversion	Count of Activities			1
	Description		Underground BMP to filter out TSS. Installed in existing ROW. Will divert stormwater from existing stormsewer.				
	Proposed Size	/ Units	1.00 COUNT	Lifespa	n		30 Years
	Actual Size/U	nits	COUNT	Installe	d Date		
	Mapped Activ	ities	1 Line(s)	.ine(s)			
Final Indicator for	r Newport und	erground <b>B</b>	BMP				
Indicator Name		PHOSPHO	RUS (EST. REDUCTION)		Value	13.5	
Indicator Subcate	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) LB	S/YR	<b>Calculation Tool</b>	WINS	5LAMM
Waterbody		Mississipp	i River				
Final Indicator for	r Newport und	erground <b>B</b>	BMP				
Indicator Name		SEDIMENT (TSS)			Value	3.65	
Indicator Subcate	gory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR		DNS/YR	Calculation Tool	WINS	IAMM
Waterbody		Mississipp	bi River				

Grant Activity - Project Management - Newport Underground BMP				
Description	Project management for implementation of Newport underground BMP and administering the watershed based CWF grant.			
	To be completed by existing SWWD staff.			
Category	ADMINISTRATION/COORDINATION			
Start Date	1-Oct-18	End Date	31-Dec-19	
Has Rates and Hours?	No			
Actual Results	Not yet started.			

Report created on:1/30/19

Grant Activity - Technical Assistance - Newport Underground BMP				
Description	Engineering for final design and construction support. To be completed by SWWD engineering pool consultants.			
Category	TECHNICAL/ENGINEERING ASSISTANCE			
Start Date	1-Dec-18	End Date	30-Nov-19	
Has Rates and Hours?	No			
Actual Results	Not yet started.			

#### **Grant Attachments**

Document Name	Document Type	Description
2019 Watershed Based Funding Metro	Grant Agreement	2019 Watershed Based Funding Metro - South Washington WD
2019 Watershed Based Funding Metro EXECUTED	Grant Agreement	2019 Watershed Based Funding Metro - South Washington WD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/10/2019
Grant Agreement - SWWD Signed	Grant	2019 - Watershed Based Funding Metro (South Washington WD)
Newport Underground BMP 30 percent plans	Grant	2019 - Watershed Based Funding Metro (South Washington WD)
Newport Underground BMP Selection Memo	Grant	2019 - Watershed Based Funding Metro (South Washington WD)
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 09/11/2018
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 10/08/2018